

# Site checklist for use of H+H Calculated $\Psi$ -values EW244

EW244: Brick + 125mm Cavity fully filled with insulation (0.037W/mK) + 100mm Celcon High or Super Strength

Completed form to be returned to project SAP Assessor



## Site details:

### External wall

- Are the inner leaves built using 100mm Celcon Higher Strength blocks?
- Are the 125mm cavities insulated with 125mm (0.037W/mK) full fill insulation?
- Are the internal finishes plasterboard on dabs?

Yes	No
<input type="checkbox"/>	<input type="checkbox"/>
<input type="checkbox"/>	<input type="checkbox"/>
<input type="checkbox"/>	<input type="checkbox"/>

Note: H+H Calculated  $\Psi$ -values EW244 are only applicable if 'Yes' is answered to all of the above

### Ground Floor

#### Floor insulation thickness (0.022W/mK conductivity)

Ensure floor insulation is fitted tightly to blockwork with no gaps

Select one option

100mm	125mm	150mm	Other (state)
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

#### Floor construction

- Cavity wall insulation continues at least 215mm below top of beam
- Minimum 65mm screed with 20mm of edge insulation with conductivity of 0.025W/mK (or equivalent resistance of 0.8m<sup>2</sup>K/W)
- Cavity wall insulation continues at least 215mm below underside of slab
- Cavity wall insulation continues at least 215mm below underside of slab

Select one option

150mm Beam and Celcon block infill	<input type="checkbox"/>
150mm Cast in-situ suspended concrete slab	<input type="checkbox"/>
100mm Groundbearing concrete slab	<input type="checkbox"/>
Other	<input type="checkbox"/>

#### Have Celcon Foundation blocks have been used below ground?

Note: H+H Calculated  $\Psi$ -values EW244-GF00, 01 and 02 are only applicable if Celcon Foundation blocks have been used,

Yes	No
<input type="checkbox"/>	<input type="checkbox"/>

### Openings

#### Do window/door frames overlap cavity by 30mm minimum?

Yes	No
<input type="checkbox"/>	<input type="checkbox"/>
Eurocell Cavalok (fully insulated)	Kingspan Thermabate Other
<input type="checkbox"/>	<input type="checkbox"/>

#### Cavity closers used

Note: H+H Calculated  $\Psi$ -values EW244-SL00, RV00 and LN00 are only applicable for these named closers

#### Lintels used (Select one option)

- Catnic Thermally Broken Lintel
- Keystone / IG Hi-therm+ Lintel

Select one option

Independent inner and outer lintels	<input type="checkbox"/>
Insulated open back lintel (max 3mm steel)	<input type="checkbox"/>
Insulated lintel (max 3mm steel) with continuous perforated base plate	<input type="checkbox"/>
Other	<input type="checkbox"/>

Note: H+H Calculated  $\Psi$ -values EW244- LN00 are not applicable for Other lintel types

#### Party walls (leave blank if not applicable)

Select one option

2 x 100mm Celcon Standard	<input type="checkbox"/>
2 x 100mm Celcon High/Super Strength	<input type="checkbox"/>
2 x 100mm Aggregate Concrete	<input type="checkbox"/>

Select one option

75mm Fully filled cavity	<input type="checkbox"/>
100mm Fully filled cavity	<input type="checkbox"/>
150mm Fully filled cavity	<input type="checkbox"/>

### Roof

#### Insulation quilt to horizontal ceilings

Cavity wall insulation continues at least 200mm above top of roof insulation

Select one option

400mm	500mm	Other (state)
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
150mm between (0.044W/mK)	100mm between (0.022W/mK)	150mm between (0.022W/mK)

#### Insulation to sloping ceilings (leave blank if not applicable) minimum 50mm (0.022W/mK) beneath rafters +

### Intermediate floors

#### Timber joists (leave blank if not applicable)

Select one option

195mm	240mm	300mm	Other (state)
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

#### Concrete planks (leave blank if not applicable)

150mm	225mm	Other (state)
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

### Checklist completed by

(print name)

(job title)

(company name)

(date)

HH / EW244 / Checklist (A)

H+H UK Limited, Technical Services Department, Celcon House, Ightham, Sevenoaks, Kent TN15 9HZ

Tel: 01732 880580 e-mail: tsd@hhcelcon.co.uk